

◀ Crossrail update: schedule

Mayoral meeting 26 July 2018

Outline



- 1. Current status
- 2. Schedule priorities
- 3. Programme options
 - Schedule deep-dive results
 - SQRA analysis and conclusions
 - Options for partial opening in December
- 4. Impacts on other stages
 - Stage 4 and 5
- 5. Decisions and next steps

Current status



- The Stage 3 opening date in December 2018 is at high risk
- This results from:
 - A late start of dynamic testing following the voltage transformer failure in November 2017
 - Challenges to completing fit-out, testing and commission of the routeway
 - Rolling stock that is less tested and stable than planned for
 - Insufficient testing time remaining and poorer productivity than planned in testing thus far
- > CRL has reviewed its delivery plan and the options available

Schedule priorities



- Finish the routeway construction/static testing to enable "full" 5 days per week Dynamic Testing
- Complete and deliver planned software updates (train and signalling)
- Start 5/2 Dynamic Testing phase and optimise Dynamic Testing iterations (Siemens tests primarily) and bug-fix train/signalling software
- 4. Allow for a safety assurance period at the end of testing
- Re-introduce trial running (reliably meeting capacity) and trial operations – building fleet and system reliability
- 6. Finish stations in most efficient way to the planned Staged Completion dates






| | Activity | Range |
|---|--|---|
| 1 | Finish routeway installation | 22 October through to November |
| 2 | Efficiency of testing / train reliability / retest | Built in 20% re-testing |
| 3 | Number of software builds required to deal with bugs, transitions testing and reliability, appreciating the low number of tests successfully passed to date - Siemens - Bombardier | Base of 4 "passes" of 20 working days (based on Siemens input) with likelihoods of completing all testing after each pass: • 2 passes 10% • 3 passes 50% • 4 passes 85% • 5 passes 100% |

Dynamic Testing Critical Path





Options for opening in December



- 2 Options for partial or sectional opening in December have been analysed
- They are judged as not feasible

| | Description | Blockers |
|---|---|--|
| 1 | Custom House to Abbey Wood – 5 days/ week | Testing and assurance (signalling) not completed Train paths from Old Oak Common Segregation of Control Centre to run operational railway as well as dynamic testing not feasible / safe Will require completion of GSM-R system and integration with NR Huge effort in creating a bespoke safety case ORR will need to be convinced that this is a viable and safe railway Distraction to full opening – will increase risk Integration of this zone into whole route will be complex if running a service |
| 2 | Paddington to Whitechapel | Requires full delivery of zones 2,3,4 plus trial operations which is not possible by December Requires zones 3 & 4, plus transitions testing to be complete – these are the latest activities in the schedule |

Stages 4 & 5



- CRL fully appreciates the importance of delivering Stages 4&5 in 2019 for TfL's business plan
- Work is being carried out to test the implications of a Stage 3 delay on options available for Stage 4 potential delivery September 2019 and Stage 5 December 2019
- Includes assumption that Stage 2 Phase 2 commences at end February 2019
- Criteria for assessment now established
- Proposal will be assessed early August and reviewed by CRL Board on 29 August

Decisions / Next steps



| | What | When |
|---|--|---------------------------------|
| 1 | Continue with dynamic testing windows to prepare / protect Transitions testing in August/September | In progress |
| 2 | Siemens and BT formally requested to mobilise for start of 5/2 Dynamic Testing in October | Complete |
| 3 | Brief Sponsor Board | 26 July |
| 4 | Communication to ORR to confirm renewal of ROGS exemption (and extend to end April 2019) | early August |
| 5 | Complete options analysis for Stage 4 & 5 | early August |
| 6 | Formal CRL Board decision | 29 August |
| 7 | Inform Network Rail (timetabling for Stages 4&5) | September |
| 8 | Sponsors formally advised of revised plan | 20 September (bringing earlier) |

| In addition agree communications strategy with Sponsors |
|---|
|---|